



MWD

METROPOLITAN WATER DISTRICT OF SOUTHERN CALIFORNIA

MAY - 9 1995

Karen E. Doff
EXECUTIVE SECRETARY

9-6

April 25, 1995

To: Board of Directors (Engineering and Operations Committee - - Information)
From: General Manager
Subject: Quarterly Status Report for the Domenigoni Valley Reservoir Project January through March 1995

RECOMMENDATION:

For information only.

John R. Wodraska
General Manager

Submitted by:

Gary M. Snyder

Gary M. Snyder
Chief Engineer

Concur:

John R. Wodraska

John R. Wodraska
General Manager

DETAILED REPORT:

This eighth Quarterly Project Status Report covers the period of work between January through March 1995, during which significant work was performed on design drawings and construction bid packages. The configurations of all major project features have been finalized.

Work continued or was initiated on 19 construction/procurement bid packages during this period, and review work on the 60% and 90% contract packages was intensive. Upcoming construction package advertisements include the West Dam and Saddle Dams, East Dam North Excavation, and procurements for major equipment.

A contract was awarded for the first dam construction bid package, West Dam Foundation Excavation, and construction work will commence in May. A contract was also awarded for the Newport Road Relocation in March. A contract for the Eastside Pipeline was also awarded, and construction work will begin in April. Construction work on the San Diego Canal Demolition, Temporary Visitor Center, and High-Water Road continued.

Additional current activities include final land acquisition through condemnation settlements, preparation of final archaeological reports, and hazardous materials remediation. The historical archaeological consultant demobilized this period.

Key information in this report includes the status of major work elements, project cost and schedule status, and projected activities during the next quarter.