



Engineering Services Manager's Report

Engineering and Operations Committee

Item 7b

April 9, 2017

Palos Verdes Reservoir Rehabilitation

- Scope – Replace cover & liner, modify inlet/outlet structures, & replace WQ monitoring system
- Contract amount – \$29,560,000
- Start date – Dec. 21, 2015
- Contractor – OHL USA, Inc.
- 68% complete based on earnings
- Estimated completion – November 2018

Palos Verdes Reservoir Rehabilitation



Palos Verdes Reservoir Rehabilitation



Palos Verdes Reservoir Rehabilitation



Second Lower Feeder PCCP Rehabilitation

- Scope for Reach 1 – Install steel liner in 23,100 ft of PCCP
- Contract amount – \$19,362,000
- Start date – Aug. 31, 2017
- Contractor – Kiewit Infrastructure West Co.
- 50.9% complete based on earnings
- Estimated completion – July 2018

Second Lower Feeder



Second Lower Feeder



Second Lower Feeder PCCP Rehabilitation



