



# Engineering Services Manager's Report

Engineering and Operations Committee

Item 7b

September 10, 2018

# Weymouth Chemical Upgrades

- Scope – Installation of new Ammonia and Sodium Hypochlorite tank farms.
- Contract amount – \$10,267,000
- Start date – September 17, 2015
- Contractor – Kiewit Infrastructure West Co.
- 99.15% complete based on earnings
- Estimated completion – September 2018

# Weymouth Chemical Upgrades



# Weymouth Chemical Upgrades



# Weymouth Chemical Upgrades



# Weymouth Chemical Upgrades



# Weymouth Chemical Upgrades



# CRA 6.9kV Switch House Seismic Upgrade

- Scope – Varied by Pump Plant. Generally Included: External Buttress Wall, Bracing of Interior Concrete Walls, New Foundations, Grout Injection, etc.
- Contract amount – \$9,595,000
- Start Date – December 1, 2016
- Contractor – McMillen Jacobs Associates
- 95.5% complete based on earnings
- Estimated completion – September 2018



# CRA 6.9kV Switch House Seismic Upgrade



# CRA 6.9kV Switch House Seismic Upgrade



# CRA 6.9kV Switch House Seismic Upgrade



