



Engineering Services Manager's Report

Engineering and Operations Committee

Item 7b

October 7, 2019

Regional Recycled Water Advanced Purification Center



Orange County Feeder Lining Replacement Project

- Project Scope:
Replacement of coal tar lining and pipe joints with new mortar lining in the OC Feeder pipeline.
- Contract Amount:
\$6,967,500
- Contractor:
Michels Corporation
- Percent Complete:
83%
- Reach 2 Construction End Date:
November 2019
- Reach 3 Schedule:
Design Complete: February 2020
Construction: September 2020 to June 2021



Site 13 – Closure
Piece Installation

Orange County Feeder Lining Replacement Project



**Site 13
Backfill**

**Site 12 – Bristol
& Sunflower**



2019 E&O Field Inspection Trip

- Inspection Trip Dates:
November 14 and 15
- Location:
CRA Facilities
- Tour Agenda:



Day 1 – November 14

Whitewater River Facilities

Iron Mountain Pumping Plant

Whitsett Intake Pumping Plant

Overnight at Gene Camp

Day 2 – November 15

Copper Basin

Gene Pumping Plant

Gene Employee Village

General Patton Museum

2015 E&O Field Inspection Trip CRA Facilities



