



Engineering Services Manager's Report

Engineering and Operations Committee

Item 7b

March 9, 2020

Construction and Procurement Contracts

Construction & Procurement Contracts through January 2020	
Number of Contracts	41
Total Value of Contracts in Progress	\$397M
Contracts Awarded in January 2020	3
Contracts With Notice To Proceed Issued in January 2020	0
Contracts Completed in January 2020	0
Contract Gross Earnings in January 2020	\$26M

Engineering Services Group Mentoring Program



- Program Established: **2013**
- Total Mentor/Mentee Pairs: **175**
- 2020 Mentor/Mentee Pairs: **29**

Inspection Trip to Water Authority Facilities



CRA Reliability Program



Hinds Plant – Discharge Line
Isolation Coupling Project



Anaheim Service Connection A-06 Rehabilitation Project

- Project Scope:
Replacement of flow meter, valves and piping, upgrading vault's electrical system and hazardous materials abatement.
- Contract Amount:
\$594,480
- Contractor:
Kaveh Engineering & Construction
- Percent Complete:
75%
- Anticipated Completion Date:
April 2020
- On-going Construction Tasks:
Installs vault lids, ladders, platforms and start site restoration.



New Butterfly and Check Valves

Construction Update Video

- Second Lower Feeder Reach 2
- Diemer Hydro Plant Enclosure
- Diemer West Basin Rehabilitation
- Diemer OC Service Center
- Whitewater Erosion Protection

Video to be presented at meeting

