



Engineering Services Manager's Report

Engineering & Operations Committee

Item 7b

January 11 , 2021

Construction and Procurement Contracts

November 2020

Construction & Procurement Contracts Through November 2020	
Number of Contracts at end of November 2020	38
Total Bid Amount of Contracts in Progress at end of November 2020	\$403M
Contracts Awarded in November 2020	1
Contracts With Notice To Proceed Issued in November 2020	1
Contracts Completed in November 2020	1
Contract Gross Earnings in November 2020	\$10.5M

CRA Rehabilitation Radial Gates Installation



OC Feeder Blow-off Structure



Access to Blow-off Structure : Original Condition



Blow-off Structure



Access Road

Blow-off Structure: After Construction



Blow-off Structure



Access Road Stabilization




Improved Access Road

Covid-related Impacts to Construction Activities

- CRA Shutdown Work – Delayed equip. deliveries
 - Eagle Mountain 230kV breakers
 - Battery storage equipment racks for five pump plants
- Diemer West Basin Rehabilitation
 - Construction activities suspended for two weeks 12/19/20 to 1/4/21
- Greg Ave Pump Station Rehabilitation
 - Delays to fabrication and testing of control cabinets

Greg Ave Control Cabinets

Complete delivery of cabinets delayed due to Covid-related factory shutdown



Greg Avenue Tanks Time Lapse Video to be shown at the committee meeting

