



# Engineering Services Manager's Report

Engineering and Operations Committee  
Item 7b  
June 11, 2012

# Diemer Oxidation Retrofit Project

## Specification No. 1500

- Contractor: Shimmick /Obayashi – Joint Venture
- Contract awarded: July 2008
- Award amount: \$188,080,588
- Initial contract duration: 950 working days
- Status As of May 25, 2012
  - Percent complete: 96%
  - Current contract completion date: August 2012

# Diemer Water Treatment Plant

## Oxidation Retrofit Program



Diemer WTP - May 2005

# Diemer Water Treatment Plant

## Oxidation Retrofit Program



# Diemer Water Treatment Plant

## Oxidation Retrofit Program



Diemer WTP - April 2009

# Diemer Water Treatment Plant

## Oxidation Retrofit Program



Diemer WTP – January 2012

Item 7b

June 2012

# Diemer Water Treatment Plant

## Oxidation Retrofit Program



Ozone Generators

# Diemer Water Treatment Plant

## Oxidation Retrofit Program



Liquid Oxygen Storage Tanks



# Diemer Water Treatment Plant

## Oxidation Retrofit Program



Ozone Generation Building

