



MWD

METROPOLITAN WATER DISTRICT OF SOUTHERN CALIFORNIA

AUG 19 1994

[Signature]
EXECUTIVE SECRETARY

9-10

August 3, 1994

To: Board of Directors (Engineering and Operations Committee--Information)

From: General Manager

Subject: Quarterly Status Report for the Domenigoni Valley Reservoir Project

Report

The Feature Design Memorandums (FDMs) for the dam packages were delivered this month, and copies were transmitted to the California Division of Safety of Dams (DSOD) to continue to keep them informed on the design progress. Work continued on the hydraulic facility FDMs for submittal next quarter.

Historic and prehistoric surface investigations and data recovery are nearly complete. The State Historic Preservation Office continues to accept our recommendations. Preparation of the final reports is in process. Parcels continue to be acquired for Newport Road and the Eastside Pipeline.

Significant progress was made towards the definition and scheduling of the construction packages. Bid document specifications are being prepared for the foundation excavation contracts at the West and East Dams. Procurement bid documents necessary to complete hydraulic facility designs are under preparation. Construction of the field office continued and construction of the Temporary Visitor Center began at the end of June.

Current activities include land acquisition, site clearing, completion of the Newport Road and Eastside Pipeline bid packages, archaeological data recovery and final report preparation, mitigation monitoring, and construction of the Field Office and Temporary Visitor Center.

The attached Quarterly Status Report provides information on progress of the project for the period from April through June 1994. Key information is provided on the status of major work elements project cost and schedule, and projected activities during the next quarter.


Board Committee Assignment

This letter is referred for information to Engineering and Operations Committee because of its interest in the storage and treatment of water, pursuant to Administrative Code Section 2431(c).

Recommendation

For information only.

John R. Wodraska
General Manager

By 
for Gary M. Snyder
Chief Engineer

Concur:


John R. Wodraska
General Manager

Attachments

DGM/RAC/dhl
T:DVRP/BOD/940802A